Floorplanning Process

i3 Detroit

SIMPLE GANTT CHART by Vertex42.com

https://www.vertex42.com/ExcelTemplates/simple-gantt-chart.html

Meta Floorplanning Committee		Project Start:	Thu, 2/14/2019									
		Display Week:			Feb 11, 2019	Feb 18, 2019	Feb 25, 2019	Mar 4, 2019	Mar 11, 2019	Mar 18, 2019	Mar 25, 2019	Apr 1, 2019
TASK	ASSIGNED TO	PROGRESS	START	END	11 12 13 14 15 16 17 M T W T F S S	18 19 20 21 22 23 24 M T W T F S S	1 25 26 27 28 1 2 3 M T W T F S S	4 5 6 7 8 9 10 M T W T F S S	11 12 13 14 15 16 17 M T W T F S S	M T W T F S S	25 26 27 28 29 30 31 M T W T F S S	1 2 3 4 5 6 M T W T F S
Determine Zones												
Gather Survey Info	Meta Floorplan Committee	0%	2/14/19	2/28/19								
Summarize	Meta Floorplan Committee	0%	2/19/19	3/3/19								
Develop New Zone Proposals	Potential ZCs	0%	2/21/19	2/25/19								
Gain Board Approval for New Zones	Potential ZCs	0%	2/25/19	3/5/19								
Compile Approved List	Meta Floorplan Committee		3/5/19	3/5/19								
Develop Floorplan Proposals												
Develop and Approve Evaluation Criteria		0%	2/21/19	2/28/19								
Publish Criteria and Zone Requirements		0%	2/28/19	2/28/19								
Solicit Floorplan Proposals		0%	3/5/19	3/5/19								
Develop Floorplans		0%	3/5/19	3/17/19								
Compile Proposals		0%	3/15/19	3/19/19								
Evaluate Floorplan Proposals												
Evaluate Proposals Against Criteria and Zone Requir	ements	0%	3/15/19	3/21/19								
Publish Evaluation to Proposers		0%	3/21/19	3/21/19								
Review Responses and Updated Proposals		0%	3/21/19	3/23/19								
Compile for Board and Member Review		0%	3/22/19	3/24/19								
Approve Floorplan Proposal												
Publish Proposals and Evaluations		0%	3/24/19	3/24/19								
Conduct Live Review		0%	3/26/19	3/26/19								
Conduct Vote of Membership		0%	3/27/19	4/1/19								
Conduct Board Review and Approval		0%	4/2/19	4/4/19								
Publish Results		0%	4/4/19	4/4/19								
Insert new rows ABOVE this one												